

TarazBitum EPC Master Schedule

Project Duration / 205 days | 01 May 2026 – 22 Nov 2026

/ Rev001



Milestone rows are kept separate from work activities and shown as zero-duration schedule events.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
2	1.1	General Milestones	205 days	01 May 2026	22 Nov 2026							
3	1.1.1	Start	0 days	01 May 2026	01 May 2026							
4	1.1.2	Finish	0 days	22 Nov 2026	22 Nov 2026							
5	1.2	Execution Readiness Milestones	0 days	01 May 2026	01 May 2026							
6	1.2.1	Soil Mechanics Test	0 days	01 May 2026	01 May 2026							
7	1.2.2	Selection of Contractor for Civil Works	0 days	01 May 2026	01 May 2026							
8	1.2.3	Selection of Contractor for Mechanical Works	0 days	01 May 2026	01 May 2026							
9	1.2.4	Selection of Contractor for Electrical and Instrumentation Works	0 days	01 May 2026	01 May 2026							
10	1.2.5	Selection of Contractor for Painting and Insulation	0 days	01 May 2026	01 May 2026							

Phase Project / Top Summary Activity / Milestone Package

Engineering is grouped by discipline packages and their drawing / diagram activities.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
11	1.3	Engineering	45days		15 Jun 2026							
12	1.3.1	Process	20 days		21 May 2026							
13	1.3.1.1	Preparation and Definition of Process Diagrams and Flowcharts	20 days		21 May 2026							
22	1.3.2	Civil, Structural and Architectural	35 days		15 Jun 2026							
23	1.3.2.1	Preparation of Civil, Structural and Architectural Drawings	35 days		15 Jun 2026							
42	1.3.3	Piping	30 days		05 Jun 2026							
43	1.3.3.1	Preparation of Piping Drawings	30 days		05 Jun 2026							
57	1.3.4	Mechanical	28 days		03 Jun 2026							
58	1.3.4.1	Preparation of Mechanical Drawings	28 days		03 Jun 2026							
65	1.3.5	Electrical and Instrumentation	32 days		12 Jun 2026							
66	1.3.5.1	Preparation of Electrical and Instrumentation Drawings	32 days		12 Jun 2026							



Phase



Project / Top Summary



Activity / Milestone



Package

Procurement

Project Duration / 205 days | 01 May 2026 – 22 Nov 2026

/Rev001



Procurement is grouped by material and equipment packages.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
79	1.4	Procurement	127 days	08 May 2026	12 Sep 2026							
80	1.4.1	Civil Works Materials	55 days	31 May 2026	25 Jul 2026							
81	1.4.1.1	Building Materials	55 days	31 May 2026	25 Jul 2026							
84	1.4.2	Tank and Reactor Materials	65 days	08 May 2026	12 Jul 2026							
85	1.4.2.1	Sheet Metal, Profiles and Rebar	65 days	08 May 2026	12 Jul 2026							
95	1.4.3	Piping Materials	30 days	30 May 2026	29 Jun 2026							
96	1.4.3.1	Pipe Material	30 days	30 May 2026	29 Jun 2026							
100	1.4.4	Mechanical Equipment	124 days	11 May 2026	12 Sep 2026							
101	1.4.4.1	Mechanical Equipment Supply	124 days	11 May 2026	12 Sep 2026							
108	1.4.5	Electrical and Instrumentation Equipment	105 days	16 May 2026	29 Aug 2026							
109	1.4.5.1	Electrical and Instrumentation Equipment Supply	105 days	16 May 2026	29 Aug 2026							
120	1.4.6	Miscellaneous Purchases	71 days	10 May 2026	20 Jul 2026							
121	1.4.6.1	Other Required Items	71 days	10 May 2026	20 Jul 2026							



Phase



Project / Top Summary



Activity / Milestone



Package

Construction and Execution - Civil Works

Project Duration / 205 days | 01 May 2026 – 22 Nov 2026

/Rev001



Civil works are shown as a discipline package under Construction and Execution.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
126	1.5	Construction and Execution	165 days	18 May 2026	30 Oct 2026							
127	1.5.1	Civil Works	115 days	29 May 2026	21 Sep 2026							
128	1.5.1.1	Reactor Foundation	25 days	25 Jun 2026	20 Jul 2026							
132	1.5.1.2	Seal Drum, Separator and Incinerator Foundations	28 days	28 Jun 2026	26 Jul 2026							
136	1.5.1.3	Kettle Foundation	11 days	26 Jul 2026	06 Aug 2026							
141	1.5.1.4	Bulk Loading Foundation and Structure	44 days	06 Aug 2026	19 Sep 2026							
148	1.5.1.5	Kettle Pump Foundations	11 days	04 Aug 2026	15 Aug 2026							
152	1.5.1.6	Reactor Pump Foundations	11 days	09 Aug 2026	20 Aug 2026							
156	1.5.1.7	Foundations for Pumps Between Tanks	13 days	14 Aug 2026	27 Aug 2026							
160	1.5.1.8	Hot Oil Package Foundation	43 days	12 Jul 2026	24 Aug 2026							



Phase



Project / Top Summary



Activity / Milestone



Package

Construction and Execution - Civil Works Continued

Project Duration / 205 days | 01 May 2026 – 22 Nov 2026

/Rev001



Continuation of civil activity-level items.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
166	1.5.1.9	Preheater Foundation	22 days	24 Aug 2026	15 Sep 2026							
172	1.5.1.10	60-ton Weighbridge Foundation	8 days	22 Jul 2026	30 Jul 2026							
176	1.5.1.11	Sleeves for Pipelines Between Tanks	27 days	25 Jun 2026	22 Jul 2026							
179	1.5.1.12	Electrical Building	56 days	20 Jun 2026	15 Aug 2026							
195	1.5.1.13	Compressor House	45 days	24 Jun 2026	08 Aug 2026							
211	1.5.1.14	Renovation of Weighbridge and Guardhouse Building	26 days	10 Jun 2026	06 Jul 2026							
216	1.5.1.15	Control Building	42 days	05 Jul 2026	16 Aug 2026							
232	1.5.1.16	Laboratory Building	65 days	13 Jul 2026	16 Sep 2026							
250	1.5.1.17	Site Area Works	115 days	29 May 2026	21 Sep 2026							



Phase



Project / Top Summary



Activity / Milestone



Package

Construction and Execution - Mechanical and Piping

Project Duration / 205 days | 01 May 2026 - 22 Nov 2026

Mechanical and piping items are kept under their own package inside Construction and Execution.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
255	1.5.2	Mechanical and Piping Works	142 days	18 May 2026	07 Oct 2026							
256	1.5.2.1	Strengthening of Six 1000-ton Tanks and One 500-ton Tank	106 days	18 May 2026	01 Sep 2026							
275	1.5.2.2	Reactor Fabrication	72 days	11 Jun 2026	22 Aug 2026							
300	1.5.2.3	Fabrication of Seal Drum, Separator and Incinerator	80 days	16 Jun 2026	04 Sep 2026							
314	1.5.2.4	Kettle Fabrication	81 days	18 Jun 2026	07 Sep 2026							
323	1.5.2.5	Mechanical Equipment Installation	58 days	30 Jul 2026	06 Jul 2026							
332	1.5.2.6	Piping	105 days	24 Jun 2026	07 Oct 2026							

Construction and Execution - Electrical and Instrumentation

Project Duration / 205 days | 01 May 2026 - 22 Nov 2026

/ Rev001



Electrical and instrumentation items are kept under their own package inside Construction and Execution.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
344	1.5.3	Electrical and Instrumentation Works	151 days	01 Jun 2026	30 Oct 2026							
345	1.5.3.1	Cable Pulling	98 days	01 Jun 2026	07 Sep 2026							
352	1.5.3.2	Electrical and Instrumentation Equipment Installation	102 days	09 Jun 2026	19 Sep 2026							
367	1.5.3.3	Electrical and Instrumentation Start-up	23 days	28 Aug 2026	20 Sep 2026							
373	1.5.3.4	Earthing System	25 days	20 Sep 2026	15 Oct 2026							
378	1.5.3.5	Final Start-up Phase	15 days	15 Oct 2026	30 Oct 2026							



Phase



Project / Top Summary



Activity / Milestone



Package

Handover

Project Duration / 205 days | 01 May 2026 – 22 Nov 2026

/ Rev001

Final handover is separated from construction activities and shown as its own closing phase.

205 days

Total planned duration

01 May 2026

Planned start

22 Nov 2026

Planned finish

001

Revision

ID	WBS	Task / Package	Duration	Start	Finish	Timeline						
						May	Jun	Jul	Aug	Sep	Oct	Nov
380	1.6	Handover	23 days	30 Oct 2026	22 Nov 2026							
381	1.6.1	Documents and Records	23 days	30 Oct 2026	22 Nov 2026							
382	1.6.1.1	Submission of Documents and Records	23 days	30 Oct 2026	22 Nov 2026							



Phase



Project / Top Summary



Activity / Milestone



Package